भारतसरकार | GOVERNMENT OF INDIA रेलमंत्रालय | MINISTRY OF RAILWAYS दक्षिणरेल्वे |SOUTHERN RAILWAY

Office of the Deputy Chief Signal & Telecommunication Engineer, 1st Floor, GC Bldg, No. 25, Mc Nichols Road, Chetpet, Chennai – 600 031

No. SG/Proj/MS/EI/2Stn/PEW/22/03

Date: 17.03.2023

To

The Director/Inspection/S&T. RDSO, Ground Floor, DRM Office, (S.W.Railway), Bangalore - 560 023.

Sub: Provision of signalling arrangements (INDOOR) in connection with replacement of existing panel interlocking at Perambur Loco Works (PEW) stations with Hot stand-by Electronic Interlocking system in Chennai division of Southern Railway. – Reg

Ref: 1.LOA No. SR-PROJECT-MS-S AND /Proj_MS_EI_ 2stn_PEW_22_03 /01146060053394 dt. 26.04.2022 2.M/s.Mectron Controls and Panels Pvt Ltd Lr.No.Nil dt:17.01.2023

The above work is awarded to M/s. Mectron Controls and Panels Pvt Ltd, Chennai – 600093, for which the contractor have to supply of In Cabinet Automatic Fire Suppression System have been placed on M/s Amara Raja Power Systems Ltd, Karakambadi, Tirupati – 517 520, Andhra Pradesh.

As per LOA call letter was issued for materials have been procured by the contractor duly inspected by **RDSO**. Hence it is requested to inspect the said materials as and when the materials are put up for Inspection.

The currency of the contract is up to **25.06.2023**Necessary Inspection Charges will be borne by the contractor.

(P.Murali Krishna)
Dy.CSTE/Project/MS

Copy to: 1) M/s. Mectron Controls and Panels Pvt Ltd, Chennai – 600093

2) M/s Amara Raja Power Systems Ltd, Karakambadi, Tirupati – 517 520, Andhra Pradesh.

PRO-FORMA FOR FUNISHING PARTICULARS FOR RDSO INSPECTION OF MATERIALS TO BE SUPPLIED BY S&T CONTRACTORS

1.	Name of Work	Provision of signalling arrangements (INDOOR) in connection with replacement of existing panel interlocking at Perambur Loco Works (PEW) stations with Hot stand-by Electronic Interlocking system in Chennai division of Southern Railway.
2	LOA No.	LOA No. SR-PROJECT-MS-S AND /Proj_MS_EI_ 2stn_PEW_22_03 /01146060053394 dt. 26.04.2022
3	Name of the Contractor	M/s Mectron Controls and Panels Private Limited, No.8, Elango Adigal Street, Postal Audit Colony, Saligramam, Chennai – 93.
4	Consignee	Dy.CSTE/Project/MS
5	a. Inspection Charges paid b. Clause No.in the Cont Agreement	Contractor 19.8
6	Inspection Authority	RDSO / Bengaluru
7	Delivery Period	25.06.2023
8	Supply of Material to be Inspected	As below

Sl. No	SCH B	Description	Qty	Rates	Name of the Supplier
1	NS - 08	Supply of Modular isolated Ripple Free Battery Charger having specification 230VAC/110VDC, 20A in N+1 configuration with front panel, suitable for LMLA batteries with inbuilt ORING Diode, Active Current sharing. It Consist of the following Sub-schedule SMPS Cabinet with (3+1) with 110V/20A SMR Modules fully wired with ASM panel without converter as per RDSO spec. No. RDSO / SPN / 165 / 2012 or latest make of Amararaja Note: 1) Each set consists of 4 nos of SMR Modules. 2) Only SMR Modules, ASM Panel & LPD, SPD Box to be inspected by RDSO 3) Rack with Consignee inspection only.	1 Set	Rs.1,92,983/-	M/s Amara Raja Power Systems Ltd, Karakambadi, Tirupati – 517 520, Andhra Pradesh.